





# Economics of Mass Timber in Construction

Lisa Podesto, P.E.  
Timber and Innovation Lead  
February, 2020

lendlease

## Our Approach





## Global presence, Urban Focus

We create places that leave a positive legacy with a focus on safety, innovation and sustainability.

**OVER 20  
CLT BUILDINGS IN  
8 YEARS**



# AUSTRALIA – DESIGN MAKE




2014                      2016                      2017                      2018                      2019                      2020



FORTE APARTMENTS, VIC



LIBRARY AT THE DOCK, VIC




INTERNATIONAL HOUSE, NSW



JORDAN SPRINGS, COMMUNITY CENTRE, NSW



25 KING ST, QLD



MARIE REAY CENTRE, ACT



FENNER HALL, ACT




DARAMU HOUSE, NSW



MELBOURNE CONNECT, VIC

# UNITED STATES – DESIGN BUILD



2015                      2016/2018                      2017



2018                      2019                      2019                      2020


# UNITED KINGDOM – DESIGN BUILD/CM



## WHERE IS THE SWEET SPOT?

Variables that affect CLT's ability to be cost competitive include:

- The dominant structural system(s) CLT is competing against which is typically determined by
  - Regional availability of competing materials and labor
  - Market Segment norms
- Specific market/project conditions that CLT can address
  - high cost of labor
  - labor shortage
  - schedule constraints
  - poor soil conditions





# FILLING IN THE HEIGHT SPECTRUM



I-A


IV-A

I-B

IV-B

IV-C

II/III



# STRUCTURAL TYPOLOGIES

**2021 CODE  
CONST. TYPE**

**18 STORY R / 20 STORY B**

- Type IV-A
- Completely protected in sheet rock

**12 STORY R & B**


- Type IV-B
- Exposed surfaces limited to 40% wall area and 20% ceiling area
- Concealed spaces area to be fully protected by non-combustible

**9 STORY R & B**

- Type IV-C
- Exposed surfaces unlimited
- Concealed spaces area to be fully protected by non-combustible

**5 STORY R / 6 STORY B**

- Type IV
  - Exposed surfaces unlimited
  - No concealed spaces for IV
- Type III
  - Exposed surfaces permitted with FRR
  - Concealed spaces permitted



**GRAVITY  
TYPOLOGY**

**HIGH RISE**

- Open flat plate
- Hybrid post and beam gravity system

**MID-HIGH RISE**

- CLT Bearing wall
- Open flat plate
- Wood or Hybrid post and beam
- Perimeter/ interior frame

**MID-LOW RISE**

- CLT Bearing wall
- Mixed Light frame/CLT bearing wall
- Wood or Hybrid post and beam gravity system

**LATERAL  
TYPOLOGY**

**HIGH RISE**

- Traditional Lateral core
- Perimeter/Interior frame
- Link beam\*






**MID-HIGH RISE**

- Honeycomb\*
- Rocking wall
- Lateral core
- Perimeter/ interior frame
- CLT shear wall



**MID-LOW RISE**

- CLT shear wall
- Light frame shear wall
- Perimeter/ interior frame

# Gravity Framing Styles







# PLATFORM FRAMED





CLT Light			
PAL PORTFOLIO	TYPICAL NEW PAL HOTEL (ACTUAL*)	FT. DRUM (ACTUAL)	DIFFERENCE
Gross SF	54,891	65,776	+20%
Average # of Employees	18 (Peak 26)	10	-44%
Structural Duration (Days)	123	93	-24%
Structural Man Hours	14,735	9,715	-34%
Structural Production Rate/Day (SF)	460 SF/day	708 SF/day	+54%

CLT Heavy			
PAL PORTFOLIO	TYPICAL NEW PAL HOTEL (ACTUAL*)	REDSTONE ARSENAL (ACTUAL)	DIFFERENCE
Gross SF	54,891	62,688	+14%
Average # of Employees	18 (Peak 26)	10 (Peak 11)	-43%
Structural Duration (Days)	123	78	-37%
Structural Man Hours	14,735	8,203	-44%
Structural Production Rate/Day (SF)	460 SF/day	803 SF/day	+75%


\* PAL New Build Hotel Historical Average w/ Light Gauge Metal





# PROJECT SCHEDULE COMPRESSION -Critical Path

Idealized 4-story Hotel  
Schedule Comparison




Structure – 4250 sf/wk  
Baseline

Structure – 6780 sf/wk\*  
Overall – 1-2% reduction

Structure – 4900 sf/wk  
Overall – 8-9% reduction

# ACOUSTIC PERFORMANCE





Summary of Test Results			
Test Area	Test Area Description	FHC	ASTC
1	Demising Wall between Kitchen/Living Areas of Units 220 and 222	---	55
2	Demising Wall between Kitchen/Living Areas of Units 224 and 222	---	54
3	Floor/Ceiling assembly between Kitchen/Living Area of Units 222 and 322	---	54
4	Floor/Ceiling assembly between Kitchen/Living Areas of Units 322 and 222 (LVT plank)	56	---
5	Floor/Ceiling assembly between Kitchen/Living Areas of Units 322 and 222 (carpet with pad)	74	---
6	Floor/Ceiling assembly between Bathroom Areas of Units 322 and 222	60	---



# ENERGY PERFORMANCE

Building Shell	Wall Assembly R-Value	Roof Assembly R-Value	Annual Energy Use (kBtu/yr)	Energy Use
Steel Frame 6" Batt	15.7	41.7	484,407	100.00%
CLT Panel	21.5	42.6	306,400	63.25%



## IN HIGH SEISMIC REGIONS PERSCRIPTIVE CLT SHEARWALLS ARE PROBLEMATIC.....

1. High Aspect Ratio requirements defeat the schedule and/or labor advantage
2. Connections are prescribed as conventional
3. Non shear walls still have to conform to detailing
4. R-values are low
5. Height is limited

# POST AND BEAM



**20' X 30' OR 20' X 26' PRIMARY BEAM & FLAT SLAB**

FLOOR: 40' (L) x 7.5' (W)  
 DELIVERY: 8x floors per standard truck



**30' X 30' OR 24' X 24' PRIMARY BEAM RIB DECK SLAB**

RIBDECK: ~32' (L) X 10' (W)  
 DELIVERY: ~ 3X RIBDECKS PER OVERSIZE TRUCK


## GRID SYSTEMS COMPARISON

GRID	ADVANTAGES	DISADVANTAGES
20'x26' & 20'x30'	<ul style="list-style-type: none"> <li>• Volume reduction in glulam beams</li> <li>• Simple floor slab processing</li> <li>• Flat soffit</li> <li>• Less penetration co-ordination in floor</li> </ul>	<ul style="list-style-type: none"> <li>• Smaller grid</li> <li>• Volume increase in glulam columns</li> <li>• Slower install</li> </ul>
24'x24' & 30'x30'	<ul style="list-style-type: none"> <li>• Volume reduction in glulam columns</li> <li>• Decrease in CLT panel thickness</li> <li>• Greater services distribution.</li> <li>• Faster install</li> </ul>	<ul style="list-style-type: none"> <li>• Volume increase in glulam beams</li> <li>• More penetration co-ordination in floor.</li> <li>• Pre-assembly required, transport inefficiency as a result</li> </ul>




# SERVICES

20'X30' GRID  
INTERNATIONAL HOUSE  
COLUMN/BEAM/SLAB




Hardwood LVL reinforced beams introduce a cost premium


20'X30' GRID  
25 KING  
COLUMN/BEAM/SLAB



30'X30' GRID  
COLUMN/BEAM/RIBDECK









# Rethinking Podium Typology


- Load transfer deck vs. 3hr fire separation
- Differences in where Assembly Occupancy is permitted
- Upper building offsets

\$48/sf
\$48/sf
\$48/sf
\$48/sf
\$48/sf
\$65/sf
\$65/sf
\$65/sf


**5 over 3**  
Average \$54/sf

\$52/sf
\$52/sf
\$52/sf
\$52/sf
\$52/sf
\$52/sf
\$52/sf
\$65/sf

**7 over 1**  
Average \$54/sf



100-120 Units/Ac



160-180 Units/Ac







## Componentization of more than Structure

Synergy in further componentization:

- Same equipment and crew can do installation
- precision and installed dimensional reliability create opportunity for other offsite pre-fabrication
- preplanning and coordination required to design a prefabricated structure sets the ground work for coordinating of prefab'ed services, façades and finishes



Addition savings:

- Reducing the rate of schedule uncertainty can have a significant impact reducing project overruns
- CLT enables more work to carry on even in severe weather conditions AND in safer conditions
- Reductions in the number of change orders
- saving 10% off of the total project schedule has the potential to save .5-.75% off general conditions





25 King Street BNE







## **MAKING A COMPELLING COST COMPARISON**


- 1. Consider the Cost Baseline**
- 2. Be Material Efficient and Optimize Systems**
- 3. Capitalize on the Labor Advantage**
- 4. Amplify the Schedule Compression**
- 5. Quantify of the Value Proposition**
- 6. Compare TOTAL COST**

# Recommendations




Partner

Partner early.  
Find experienced partners.



Commit

Study cost before starting.  
Set a reasonable budget and design to it.  
**DO NOT** run concurrent designs.



Prioritize

You can't have it all.  
Limit your design objectives.  
Be prepared to compromise on the others.



Invest

You won't solve it in one project.  
Spend time educating.  
Be prepared to do everything different.

# Thank You

